Anderston to Finnieston Cycle Route Enhancements

- Section 1: Stobcross Footbridge to Finnieston Street

 Overgrown trees adjacent to Expressway and causing root damage to be removed.

 Overgrown soft landscaping at Little Street to be removed and turfed
- Existing iron railing fence Little Street to Port Street to be removed
- Existing concrete slab path, Little Street to Finnieston Street, to be excavated, widened to 3m and reconstructed in blacktop
- widening to 3m Containment kerbs and pedestrian barrier to be installed at the "Skypark pinch point" to facilitate
- Direction signage to be provided

- Section 2: Finnieston Street to Exhibition Station

 Install new TOUCAN crossing across Finnieston Street north junction. This will allow cyclists to cross directly from Section 1 to Exhibition Station and beyond.
- Direction signage of existing path from Finnieston Street to Exhibition Station

Section 3: Finnieston Street, Anderston Footpath to Clyde Arc

- East footway to be redesignated as a shared pedestrian / cycle surface
- Footway was resurfaced in lead up to Commonwealth Games
- Green screed to be added at vehicle access points
- Warning signage to be erected at vehicle access points

Direction signage to be provided

at an opportune moment to avoid the gyratory) (Note: it is anticipated that northbound cyclists will continue to use the existing bus lane, crossing the road

Section 4: Clyde Walkway, Clyde Arc to SECC

- Existing TOUCAN crossings at Clyde arc re-arranged as part of Fastlink project. Existing advertising sign at the Hilton Garden Inn to be relocated 20m east (towards the city) to remove the existing pinch point Further investigative work to realign the route to the SECC will continue but land issues to be

Works Programme:
Tree removal – 11/12 October – Path will be closed – diversion via path on south side of expressway
Resurfacing Works – week commencing 13 October for six weeks – Path will be closed – diversion via
path on south side of expressway or via Finnieston Street / Argyle Street Advertising Sign relocation – to be carried out by Clear Channel – before Christmas



